Bruhath Bengaluru Mahanagara Palike.

Yalahaka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

2019-20

Completion report of the work of : Improvements to roads and drains at SC/ST area of Ambedkarnagara, Kanakanagara and surrounding areas in ward no:04 of Yelahanka Satellite Town Sub Division

1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	KRIDL, Technical Manager (West)			
3) Time stipulated for completion of work	90 days			
4) Date of Commencement of Work	Dt: 8/11/2019			
5) Date of Completion of Work	Dt 03/02/2020			
M B No	4634			
Page No	463366 TO 378			
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Ramasanjeevaiah			
Estimate Amount / Tender	Amount claimed asper actuals	Excess	Savings	Remarks
90,00,000/-	8810900/-			

1 Certified that the above work has been completed with in the stipulated time Sinoted in entrustment

2 Certified that above work has been executed satisfactorily

Ramasanjeevaiah

AE, Ward No :04
Yelahanka Satellite Town Sub Division
BBMP, Bangalore

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
Yelahanka Satellite Town Sub Division
BBMP, Bangalore